



Beale Street CMAR_2023.05.25_v11_GLR_Baseline CPM for Businesses				J Banicki Construction Inc.												12-Jun-23 18:19																																																					
Activity ID	Activity Name	Start	Finish	Planned Duration	Work Calendar	2023	June 2023	July 2023	August 2023	S	October 2023	N	D	January 2024	F	March 2024	April 2024	May 2024	June 2024	July 2024	24																																																
						15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15	22	29
	Beale Street CMAR_2023.05.25_v11_GLR_Baseline CPM for I	17-May-23 A	17-Jun-24	283d		17-Jun-24, Beale S																																																															
	Project Milestones & Durations	10-Jul-23 A	19-May-24	263d		19-May-24, Project Milestones																																																															
	Preconstruction & Submittals	17-May-23 A	06-Jul-23	35d	5 days	06-Jul-23, Preconstruction & Submittals																																																															
	Procurement	13-Jun-23	31-Oct-23	101d		31-Oct-23, Procurement																																																															
	Phase I Construction - 2nd St up to 3rd St (24+25 to 29+25)	10-Jul-23	12-Oct-23	68d	5 days	12-Oct-23, Phase I Construction - 2nd St up to 3rd St (24+25 to 29+25)																																																															
	Traffic Control & Mobilization	10-Jul-23	12-Jul-23	3d	5 days	12-Jul-23, Traffic Control & Mobilization																																																															
	UniSource - Overhead Powerline Relocations	12-Jul-23	17-Jul-23	4d	5 days	17-Jul-23, UniSource - Overhead Powerline Relocations																																																															
	Electrical - Remove Existing Streetlights	12-Jul-23	25-Jul-23	10d	5 days	25-Jul-23, Electrical - Remove Existing Streetlights																																																															
	Removals - Face of Business to Face of Business	13-Jul-23	10-Aug-23	21d	5 days	10-Aug-23, Removals - Face of Business to Face of Business																																																															
	Electrical - Install New Streetlights	26-Jul-23	17-Aug-23	17d	5 days	17-Aug-23, Electrical - Install New Streetlights																																																															
	Landscaping	03-Aug-23	17-Aug-23	11d	5 days	17-Aug-23, Landscaping																																																															
	Earthwork	16-Aug-23	25-Sep-23	28d	5 days	25-Sep-23, Earthwork																																																															
	Flatwork - New C&G, Sidewalk, ADA Ramps & Driveways	17-Aug-23	27-Sep-23	29d	5 days	27-Sep-23, Flatwork - New C&G, Sidewalk, ADA Ramps & Driveways																																																															
	Final Activities	22-Sep-23	12-Oct-23	15d	5 days	12-Oct-23, Final Activities																																																															
	Phase 2 Construction - 3rd St up to 4th St (29+25 to 34+00)	13-Oct-23	18-Jan-24	66d	5 days	18-Jan-24, Phase 2 Construction - 3rd St up to 4th St (29+25 to 34+00)																																																															
	Traffic Control & Mobilization	13-Oct-23	17-Oct-23	3d	5 days	17-Oct-23, Traffic Control & Mobilization																																																															
	UniSource - Overhead Powerline Relocations	17-Oct-23	24-Oct-23	6d	5 days	24-Oct-23, UniSource - Overhead Powerline Relocations																																																															
	Electrical - Remove Existing Streetlights	17-Oct-23	27-Oct-23	9d	5 days	27-Oct-23, Electrical - Remove Existing Streetlights																																																															
	Sewer Manhole	20-Oct-23	31-Oct-23	8d	5 days	31-Oct-23, Sewer Manhole																																																															
	Removals - Face of Business to Face of Business	18-Oct-23	13-Nov-23	19d	5 days	13-Nov-23, Removals - Face of Business to Face of Business																																																															
	Electrical - Install New Streetlights	30-Oct-23	17-Nov-23	15d	5 days	17-Nov-23, Electrical - Install New Streetlights																																																															
	Landscaping	07-Nov-23	16-Nov-23	8d	5 days	16-Nov-23, Landscaping																																																															
	Earthwork	15-Nov-23	22-Dec-23	26d	5 days	22-Dec-23, Earthwork																																																															
	Flatwork - New C&G, Sidewalk, ADA Ramps & Driveways	16-Nov-23	09-Jan-24	35d	5 days	09-Jan-24, Flatwork - New C&G, Sidewalk, ADA Ramps & Driveways																																																															
	Final Activities	22-Dec-23	18-Jan-24	18d	5 days	18-Jan-24, Final Activities																																																															
	Phase 3 Construction - 4th St through mid 5th (34+00 to 43+75)	19-Jan-24	17-May-24	85d	5 days	17-May-24, Phase 3 Construction																																																															
	Traffic Control & Mobilization	19-Jan-24	23-Jan-24	3d	5 days	23-Jan-24, Traffic Control & Mobilization																																																															
	Electrical - Remove Existing Streetlights & Signals	23-Jan-24	08-Feb-24	13d	5 days	08-Feb-24, Electrical - Remove Existing Streetlights & Signals																																																															
	Removals - Face of Business to Face of Business	24-Jan-24	22-Feb-24	21d	5 days	22-Feb-24, Removals - Face of Business to Face of Business																																																															
	Electrical - Install New Streetlights	09-Feb-24	13-Mar-24	23d	5 days	13-Mar-24, Electrical - Install New Streetlights																																																															
	Landscaping	22-Feb-24	08-Mar-24	12d	5 days	08-Mar-24, Landscaping																																																															
	Earthwork	07-Mar-24	23-Apr-24	34d	5 days	23-Apr-24, Earthwork																																																															
	Flatwork - New C&G, Sidewalk, ADA Ramps & Driveways	11-Mar-24	07-May-24	42d	5 days	07-May-24, Flatwork - New C&G, S																																																															
	Final Activities	19-Apr-24	17-May-24	21d	5 days	17-May-24, Final Activities																																																															
	Final Roadway Striping	15-Jun-24	17-Jun-24	0d		17-Jun-24, Final Rd																																																															
FA_1000	Asphalt Cure	15-Jun-24		0d	7 days																																																																
FA_1010	Thermoplastic Striping at Crosswalks	17-Jun-24		0d	5 days																																																																

 Actual Level of Effort
 Summary